



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

Ref.No.: MITK/CV/CW/22-23/NK/11/013

Date: 23/11/2022
A WIDE HORIZON OF OPPORTUNITIES

INSPECTION/ WORK COMPLETION REPORT (1st & Final Bill)


1	Name of the ULB	(NIRMITHI) KARAVALI PRADHIKARA MANGALORE
2	Name of the Work/ Scheme	DEVELOPMENT WORK OF ROAD FROM K G GOPAL HOUSE TO MULLITHOTA HOUSE NEAR MAKKIMANE AT 4TH WARD OF BASRURU G.P, KUNDAPURA TALUK, UDUPI DISTRICT
3	Administrative Approval No: / Agreement No.	KA/K.A.PRA/MAN/2022-23/95 Date: 06/09/2022
4	Technical Sanction No/ DER No.	141/2022-23
5	Estimate Cost	Rs.10,00,000.00/-
6	Bill Amount	Rs.10,00,000.00/-
7	Name of the ULB Engineer present at site	Mr. MAHESH KUMAR
8	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. SUBRAMANYA P
10	Date of commencement of the work	15/09/2022
11	Date of Completion	30/10/2022
12	Date of the Inspection	08/10/2022, 16/11/2022
13	Status of the Work	COMPLETED
14	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
15	Photographs of the works along with date of inspection on the photo	Attached
16	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
17	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
18	Measurement Book No. in which the measurement recorded	MB No- 2023 Pg No – 01-04
19	Opinion of the Third Party agency regarding measurement	Measurement checked as per the estimation copy and found to be correct.

HOD, Civil Department
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka

Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Inspection Engineer



UDUPI NIRMITHI KENDRA .(R)
D.C.Office,Manipal
RUNNING ACCOUNT BILL

Date: 06-11-22

FIRST & FINAL BILL

Name of Project : ಕರಾವಳಿ ಅಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರ, ಮಂಗಳೂರು

Bill No. : 315/2022-23

Amount : 1,000,000.00

Name Of Work (As per Sactioned Estimate) : ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಕುಂದಾಪುರ ತಾಲೂಕು ಬಸ್ಸೂರು ಗ್ರಾಮ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ 4ನೇ ವಾರ್ಡಿನ ಮಕ್ಕಿಮನೆ ರಸ್ತೆಯ ಕೆ.ಜಿ ಗೋಪಾಲರ ಮನೆಯಿಂದ ಮುಳ್ಳಿ ತೋಟದ ಮನೆಯವರೆಗೆ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ

Estimate Amount : 1,000,000.00

Date of Commencement : 15-09-22

Date of Completion : 30-10-22

Administrative Approval No. : ಕಾ/ಕ.ಅ.ಪ್ರಾ/ಮಂ/2022-23/95

Date: 06-09-22

Amount Rs. : 1,000,000.00

Technical Sanction No. : 141/2022-23

Date: 08-08-22

Amount Released for the work up to date from the entrusting agency `.

Certified the works referred to above have been checked and the measurements taken by me on 30-10-2022 and recorded on Pages 01- 04 Of Measurement Book no 2023 Has been correctly complied and work has been satisfactorily executed.

Project Engineer
Udupi Nirmithi Kendra.(R)

Certified that the Running Account Bill no. 315 Has been Checked by me are found correct. The work has been satisfactorily executed.

Project Director
Udupi Nirmithi Kendra.(R)

Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

A WIDE
HORIZON OF
OPPORTUNITIES

Ref.No.: MITK/CV/CW/22-23/NK/12/014

Date: 26/12/2022

INSPECTION/ WORK COMPLETION REPORT (1st & Final Bill)

1	Name of the ULB	(NIRMITHI) LOCAL AREA DEVELOPMENT GRANT-2022-23
2	Name of the Work/ Scheme	DEVELOPMENT WORK OF NEAR HALE ALIVE KINARA BAR ROAD AT KOTESHWARA G.P., KUNDAPURA TALUK, UDUPI DISTRICT
3	Administrative Approval No: / Agreement No.	K.L .L AD CR /DCUDP-18011(11)/98/2022-23/89456 Dtd: 06/09/2022
4	Technical Sanction No/ DER No.	146/2022-23
5	Estimate Cost	Rs.9,40,000.00/-
6	Bill Amount	Rs.9,40,000.00/-
7	Name of the ULB Engineer present at site	Mr. MAHESH KUMAR
8	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. PRASAD GAONKAR
10	Date of commencement of the work	28/09/2022
11	Date of Completion	20/11/2022
12	Date of the Inspection	23/11/2022
13	Status of the Work	COMPLETED
14	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
15	Photographs of the works along with date of inspection on the photo	Attached
16	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
17	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
18	Measurement Book No. in which the measurement recorded	MB No- 2048 Pg No 01-04
19	Opinion of the Third Party agency regarding measurement	Measurement checked as per the estimation copy and found to be correct.

HOD, Civil Department

Inspection Engineer

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217



UDUPI NIRMITHI KENDRA

UDUPI NIRMITHI KENDRA .(R)
D.C.Office,Manipal
RUNNING ACCOUNT BILL

Date: 24-11-22

FIRST & FINAL BILL

Name of Project : ಶಾಸಕರ ಸ್ಥಳೀಯ ಪ್ರದೇಶಾಭಿವೃದ್ಧಿ ಯೋಜನೆ (2022-23)

Bill No. : 340/2022-23

Amount : 940,000.00

Name Of Work (As per Sactioned Estimate) : ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಕುಂದಾಪುರ ತಾಲೂಕು ಕೋಟೇಶ್ವರ ಗ್ರಾಮ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ ಹಳೆ ಅಳಿವೆ ಕಿನಾರ ಬಾರ್ ಹತ್ತಿರದ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ

Estimate Amount : 940,000.00

Date of Commencement : 28-09-22

Date of Completion : 20-11-22

Administrative Approval No.: ಕೆ.ಎಲ್.ಎಲ್.ವಿಡಿಸಿಆರ್‌DC UDP-18011(11)/98/2022-23/89456

Amount Rs. : 940,000.00

Technical Sanction No. : 146/2022-23

Date: 08-08-22

Amount Released for the work up to date from the entrusting agency .

Certified the works referred to above have been checked and the measurements taken by me on 21-11-2022 and recorded on Pages 01- 04 Of Measurement Book no 2048 Has been correctly complied and work has been satisfactorily executed.

(Signature)
Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 57621
Udupi Dist, Karnataka

Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

Ref.No.: MITK/CV/CW/22-23/NK/01/004

Date: 06/01/2023

INSPECTION/ WORK PROGRESS REPORT (1st & Part Valuation)

1	Name of the ULB	(NIRMITHI) DEPARTMENT OF INDUSTRIAL TRAINING AND EMPLOYMENT
2	Name of the Work/ Scheme	CONSTRUCTION OF COMPOUND WALL FOR INDUSTRIAL TRAINING INSTITUTE BUILDING AT BIDKALKATTE, KUNDAPURA TALUK, UDUPI DISTRICT
3	Administrative Approval No: / Agreement No.	IND.TRI /BUILD-2/NABARD/V.V-08/2021-22 Dtd: 17/09/2022
4	Technical Sanction No/ DER No.	
5	Estimate Cost	Rs. 95,00,000.00/-
6	Bill Amount	Rs.42,00,000.00/-
7	Name of the ULB Engineer present at site	Mr. GANESH PRASAD SHETTY
8	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. SUBRAMANYA P
10	Date of commencement of the work	01/10/2022
11	Date of Completion	UNDER PROGRESS
12	Date of the Inspection	28/11/2022
13	Status of the Work	UNDER PROGRESS
14	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
15	Photographs of the works along with date of inspection on the photo	Attached
16	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
17	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
18	Measurement Book No. in which the measurement recorded	MB No- Pg No -
19	Opinion of the Third Party agency regarding measurement	Measurement checked as per the estimation copy and found to be correct.

HOD, Civil Department
Principal & Head, Civil Department
MOODLAKATTE INSTITUTE OF TECHNOLOGY
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka

Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Inspection Engineer
Subramanya P



UDUPI NIRMITHI KENDRA .(R)
D.C.Office,Manipal

Date: 24/12/2022

VALUATION
First & Part Valuation

Name Of Work : ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಕುಂದಾಪುರ ತಾಲೂಕಿನ ಬಿದ್ದಲ್ ಕಟ್ಟೆಯಲ್ಲಿರುವ ಸರಕಾರಿ ಕೈಗಾರಿಕಾ ತರಬೇತಿ ಸಂಸ್ಥೆಯ ನಿವೇಶನಕ್ಕೆ ಆವರಣಗೊಡೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.

Head of account : ಕೈಗಾರಿಕಾ ತರಬೇತಿ ಮತ್ತು ಉದ್ಯೋಗ ಇಲಾಖೆ.

Estimate Amount : ` 95.00 Lakhs

Released Amount by department : ` 47.50 Lakhs

Present Valuation Amount(First Part Valuation) : ` 42,00,000.00

Date of Commencement : 01/10/2022

Administrative Approval No. : ಕೈತಲು/ತ/ಕಟ್ಟಡ-2/ನಬಾಡೇತರ /ವಿವ-08/2021-22

17/09/2022

Third party consultant : MIT MUDLAKATTE

Project Engineer
Udupi Nirmithi Kendra.(R)

Project Director
Udupi Nirmithi Kendra.(R)

Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

Ref.No.: MITK/CV/CW/22-23/NK/01/007

Date: 11/01/2023

A WIDE

HORIZON OF OPPORTUNITIES

INSPECTION/ WORK PCOMPLETION REPORT (1st & Final Bill)

1	Name of the ULB	NIRMITHI SHRI MOOKAMBIKAKA TEMPLE KOLLURU
2	Name of the Work/ Scheme	PROPOSED CONSTRUCTION OF SAFE HOUSE AND HELIPAD PREMISES AT ARESHIRURU GOLIHOLE VILLAGE, FOR SRI MOOKAMNBIKA TEMPLE KOLLURU
3	Administrative Approval No: / Agreement No.	CR:19011(15)2/2020 E52560 Dtd: 18/03/2021
	Technical Sanction No/ DER No.	216/2020-21
5	Estimate Cost	Rs. 18,75,000.00/-
6	Bill Amount	Rs. 18,75,000.00/-
7	Name of the ULB Engineer present at site	Mr. GANESH PRASAD SHETTY
8	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. SUBRAMANYA P
0	Date of commencement of the work	06/01/2021
1	Date of Completion	10/12/2022
2	Date of the Inspection	21/03/2022,
3	Status of the Work	COMPLETED
4	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
	Photographs of the works along with date of inspection on the photo	Attached
5	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
7	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
8	Measurement Book No. in which the measurement recorded	MB No- 2071 Pg No -01-21
9	Opinion of the Third Party agency regarding measurement	Measurement checked as per the estimation copy and found to be correct.

HOD, Civil Department


Principal & Head, Civil Department
MOODLAKATTE INSTITUTE OF TECHNOLOGY
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka

Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Inspection Engineer

Subramanya



UDUPI NIRMITHI KENDRA .(R)

D.C.Office,Manipal

Date: 03-01-22

VALUATION First & Part Valuation

Name Of Work : NAME OF WORK : PROPOSED CONSTRUCTION OF SAFE HOUSE IN
HELIPAD PREMISES AT ARESHIROOR GOLIHOLE VILLAGE FOR SRI
MOOKAMBIKA TEMPLE KOLLUR

Head of account : ಕೊಲ್ಲೂರು ಶ್ರೀಮೂಕಾಂಬಿಕಾ ದೇವಸ್ಥಾನ.

Estimate Amount : ` 18.75 Lakhs

Released Amount by department : ` 10.00 Lakhs

Present Valuation Amount
(First & Part Valuation) : ` 8,70,000.00

Date of Commencement : 06/01/2021

Administrative Approval No. : ಡಿಸಿಯುಸಿಪಿ-19011(15)2/2020 ಇ-52560 18/03/2021

Third party consultant : MIT MUDLAKATTE

Project Engineer
Udupi Nirmithi Kendra.(R)

Project Director
Udupi Nirmithi Kendra.(R)

Principal
Moodlakatte Institute of Technoogy
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)


Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

Ref.No.: MITK/CV/CW/22-23/NK/01/010

A WIDE
Date: 18/01/2023
HORIZONTAL OF
OPPORTUNITIES


INSPECTION/ WORK COMPLETION REPORT (1st & Final Bill)


1	Name of the ULB	NIRMITHI (COSTAL AREA DEVELOPMENT GRANT MANGALORE)
2	Name of the Work/ Scheme	DEVELOPMENT WORK OF ROAD FROM KORGI DHARMAGOLI HALEYAMMA TEMPLE TO HOSAMATHA KAMBALAGADDE ROAD AT KORGI G.P, KUNDAPURA TALUK UDUPI DISTRICT.
3	Administrative Approval No: / Agreement No.	Costal area development/Mang/2022-23/56 Dtd: 06/09/2022
4	Technical Sanction No/ DER No.	140/2022/23
5	Estimate Cost	Rs. 7,50,000.00/-
6	Bill Amount	Rs. 7,50,000.00/-
7	Name of the ULB Engineer present at site	Mr. MAHESH KUMAR
8	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. SUBRAMANYA P
10	Date of commencement of the work	20/09/2022
11	Date of Completion	20/12/2022
12	Date of the Inspection	14/11/2022, 07/01/2023
13	Status of the Work	COMPLETED
14	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
15	Photographs of the works along with date of inspection on the photo	Attached
16	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
17	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
18	Measurement Book No. in which the measurement recorded	MB No-2087 -Pg No - 01-04
19	Opinion of the Third Party agency regarding measurement	Measurement checked as per the estimation copy and found to be correct.


HOD, Civil Department
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka


Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576 217
Udupi Dist, Karnataka


Inspection Engineer



UDUPI NIRMITHI KENDRA .(R)
D.C.Office,Manipal
RUNNING ACCOUNT BILL

Date: 26-12-22

FIRST & FINAL BILL

Name of Project : ಕರಾವಳಿ ಅಭಿವೃದ್ಧಿ ಪ್ರಾಧಿಕಾರ, ಮಂಗಳೂರು

Bill No. : 379/2022-23

Amount : 750,000.00

Name Of Work (As per Sactioned Estimate) : ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಕುಂದಾಪುರ ತಾಲೂಕು ಕೊಗಿ ಗ್ರಾಮ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ ಕೊಗಿ ಧರ್ಮಗೋಳಿ ಹಳೆಯಮ್ಮ ದೇವಸ್ಥಾನದಿಂದ ಹೊಸಮರ ಕಂಬಳಗದ್ದೆ ಹೋಗುವ ಸಾರ್ವಜನಿಕ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ

Estimate Amount : 750,000.00

Date of Commencement : 20-09-22

Date of Completion : 20-12-22

Administrative Approval No. : ಕಾ/ಕ.ಅ.ಪ್ರಾ/ಮಂ/2022-23/56

Date: 06-09-22

Amount Rs. : 750,000.00

Technical Sanction No. : 140/2022-23

Date: 08-08-22

Amount Released for the work up to date from the entrusting agency `.

Certified the works referred to above have been checked and the measurements taken by me on 20-12-2022 and recorded on Pages 01- 04 Of Measurement Book no 2087 Has been correctly complied and work has been satisfactorily executed.

Project Engineer
Udupi Nirmithi Kendra.(R)

Certified that the Running Account Bill no. 379 Has been Checked by me are found correct. The work has been satisfactorily executed.

Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Project Director
Udupi Nirmithi Kendra.(R)




Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)


Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka



Ref.No.: MITK/CV/CW/22-23/NK/03/009


INSPECTION/ WORK COMPLETION REPORT (1st & Final Bill)


1	Name of the ULB	(NIRMITHI) SOCIAL WELFARE DEPARTMENT GRANT
2	Name of the Work/ Scheme	DEVELOPMENT WORK OF KALMADI SC COLONY ROAD AT KOTATHATTU G.P BRAHMAVAR TALUK, UDUPI DISTRICT
3	Administrative Approval No: / Agreement No.	S.5:CR-14/2021-22 Dtd:18/07/2022
4	Technical Sanction No/ DER No.	05/2022-23
5	Estimate Cost	Rs. 25,00,000.00/-
6	Bill Amount	Rs.25,00, 000.00/-
7	Name of the ULB Engineer present at site	Mr. MAHESH KUMAR
8	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. SUBRAMANYA P
10	Date of commencement of the work	09/09/2022
11	Date of Completion	20/12/2022
12	Date of the Inspection	13/12/2022, 28/02/2023
13	Status of the Work	COMPLETED
14	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
15	Photographs of the works along with date of inspection on the photo	Attached
16	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
17	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
18	Measurement Book No. in which the measurement recorded	MB No- 2080 Pg No -01-06
19	Opinion of the Third Party agency regarding measurement	Measurement checked as per the estimation copy and found to be correct.


Principal & Head, Civil Department
MOODLAKATTE INSTITUTE OF TECHNOLOGY
HOD, Civil Department
Moodlakatte - 576 217
Udupi Dist., Karnataka


Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka


Inspection Engineer



UDUPI NIRMITHI KENDRA .(R)
D.C.Office,Manipal
RUNNING ACCOUNT BILL

Date: 24-12-22

FIRST & FINAL BILL

Name of Project : ಸಮಾಜ ಕಲ್ಯಾಣ ಇಲಾಖೆ ಉಡುಪಿ

Bill No. : 372/2022-23

Amount : 2,500,000.00

Name Of Work (As per Sactioned Estimate) : ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಬ್ರಹ್ಮಾವರ ತಾಲೂಕು ಕೋಟತಟ್ಟು ಗ್ರಾಮ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ ಕಲ್ಯಾಣಿ ಪ.ಜಾತಿ ಕಾಲೋನಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ.

Estimate Amount : 2,500,000.00

Date of Commencement : 09-09-22

Date of Completion : 20-12-22

Administrative Approval No. : ಉನಿಸಕಲು:ಎಸ್-5:ಸಿಆರ್-14:/2021-22

Date: 18-07-22

Amount Rs. : 2,500,000.00

Technical Sanction No. : 05/2022-23

Date: 26-04-22

Amount Released for the work up to date from the entrusting agency .

Certified the works referred to above have been checked and the measurements taken by me on 20-12-2022 and recorded on Pages 01- 06 Of Measurement Book no 2080 Has been correctly complied and work has been satisfactorily executed.

Project Engineer
Udupi Nirmithi Kendra.(R)

Certified that the Running Account Bill no. 372 Has been Checked by me are found correct. The work has been satisfactorily executed.

Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Project Director
Udupi Nirmithi Kendra.(R)



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

Ref.No.: MITK/CV/CW/22-23/NK/03/010

A WIDE
HORIZON OF
Date: 09/03/2023
COMMUNITIES

INSPECTION/ WORK COMPLETION REPORT (1st & Final Bill)

1	Name of the ULB	(NIRMITHI) SOCIAL WELFARE DEPARTMENT GRANT
2	Name of the Work/ Scheme	DEVELOPMENT WORK OF HEBBARABETTU SC MANJI HOUSE CONNECTING ROAD AT KOTA G.P BRAHMAVAR TALUK, UDUPI DISTRICT
3	Administrative Approval No: / Agreement No.	S.5:CR-14/2021-22 Dtd:18/07/2022
4	Technical Sanction No/ DER No.	14/2022-23
5	Estimate Cost	Rs. 25,00,000.00/-
6	Bill Amount	Rs.25,00, 000.00/-
7	Name of the ULB Engineer present at site	Mr. MAHESH KUMAR
8	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. SUBRAMANYA P
10	Date of commencement of the work	09/09/2022
11	Date of Completion	01/02/2023
12	Date of the Inspection	06/01/2023, 28/02/2023
13	Status of the Work	COMPLETED
14	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
15	Photographs of the works along with date of inspection on the photo	Attached
16	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
17	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
18	Measurement Book No. in which the measurement recorded	MB No- 2081 Pg No -01-06
19	Opinion of the Third Party agency regarding measurement	Measurement checked as per the estimation copy and found to be correct.

Principal & Head, Civil Department
MOODLAKATTE INSTITUTE OF TECHNOLOGY
HOD, Civil Department - 576 217
Udupi Dist., Karnataka

Principal

Inspection Engineer

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka



UDUPI NIRMITHI KENDRA .(R)
D.C.Office,Manipal
RUNNING ACCOUNT BILL

Date: 28-02-23

FIRST & FINAL BILL

Name of Project : ಸಮಾಜ ಕಲ್ಯಾಣ ಇಲಾಖೆ ಉಡುಪಿ

Bill No. : 472/2022-23

Amount : 2,500,000.00

Name Of Work (As per Sactioned Estimate) : ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಬೃಹ್ಮಾವರ ತಾಲೂಕು ಕೋಟ ಗ್ರಾಮ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ ಮಣೂರು ಗ್ರಾಮದ ಹೆಬ್ಬಾರಬೆಟ್ಟು ಪ.ಜಾತಿ ಮಂಜಿ ಮನೆ ಸಂಪರ್ಕ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ.

Estimate Amount : 2,500,000.00

Date of Commencement : 09-09-22

Date of Completion : 01-02-23

Administrative Approval No. : ಉನಿಸಕಲು:ಎಸ್-5:ಸಿಆರ್-14:/2021-22

Date: 18-07-22

Amount Rs. : 2,500,000.00

Technical Sanction No. : 14/2022-23

Date: 26-04-22

Amount Released for the work up to date from the entrusting agency `.

Certified the works referred to above have been checked and the measurements taken by me on 01-02-2023 and recorded on Pages 01- 06 Of Measurement Book no 2181 Has been correctly complied and work has been satisfactorily executed.

Project Engineer
Udupi Nirmithi Kendra.(R)

Certified that the Running Account Bill no. 472 Has been Checked by me are found correct. The work has been satisfactorily executed.

Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Project Director
Udupi Nirmithi Kendra.(R)



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

Ref.No.: MITK/CV/CW/23-24/NK/04/017

A WIDE
HORIZON OF
OPPORTUNITIES

INSPECTION/ WORK COMPLETION REPORT (1st & Part Valuation)

1	Name of the ULB	(NIRMITHI) KOLLUR SHRI MOOKAMBIKA TEMPLE
2	Name of the Work/ Scheme	CONSTRUCTION OF GALVALUME SHEET ROOF WORK FROM THE KOLLURU SHRI MOOKAMBIKA TEMPLE AT MAVINAKATTE HIGH SCHOOL, KUNDAPURA CONSTITUENCY, UDUPI DISTRICT
3	Administrative Approval No: / Agreement No.	SS M T K:EN JJ:31/2021-22 Dtd:06/09/2022
4	Technical Sanction No/ DER No.	-
5	Estimate Cost	Rs. 25,00,000.00/-
6	Bill Amount	Rs.12,50, 000.00/-
7	Name of the ULB Engineer present at site	Mr. GANESH PRASAD SHETTY
8	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. AJIT ANANT NAIK
10	Date of commencement of the work	28/12/2022
11	Date of Completion	UNDER PROGRESS
12	Date of the Inspection	11/04/2023
13	Status of the Work	UNDER PROGRESS
14	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
15	Photographs of the works along with date of inspection on the photo	Attached
16	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
17	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
18	Measurement Book No. in which the measurement recorded	MB No- - Pg No -
19	Opinion of the Third Party agency regarding measurement	Measurement checked as per the estimation copy and found to be correct.

HOD, CIVIL Department
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka

Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Inspection Engineer
Ajit Anant Naik

UDUPI NIRMITHI KENDRA .(R)

D.C.Office,Manipal



Date: 11/04/2023

VALUATION First & Part Valuation

Name Of Work : ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಬೃಂದೂರು ತಾಲೂಕಿನ ಕೊಲ್ಲೂರು ಶ್ರೀ ಮೂಕಾಂಬಿಕಾ ದೇವಸ್ಥಾನದ ವತಿಯಿಂದ ದೇವಳದ ಮಾವಿನಕಟ್ಟೆ ಪ್ರೌಢಶಾಲೆಯ ಮೇಲ್ಭಾಗದಲ್ಲಿ ಗಾಲ್ಫ್ ಕ್ಲಬ್ ಶೀಟಿನ ಭಾವಣಿ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.

Head of account : ಕೊಲ್ಲೂರು ಶ್ರೀಮೂಕಾಂಬಿಕಾ ದೇವಸ್ಥಾನ

Estimate Amount : ` 25.00 Lakhs

Released Amount by department : ` 12.50 Lakhs

Present Valuation Amount(First Part Valuation) : ` 12,50,000.00

Date of Commencement : 28/12/2022

Administrative Approval No. : ಎನ್‌ಎಂಟಿಕೆ:ಇಎನ್ ಜಿಪಿ:31/2021-22

06/09/2022

Third party consultant : MIT MUDLAKATTE

Project Engineer
Udupi Nirmithi Kendra.(R)

Project Director
Udupi Nirmithi Kendra.(R)

Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

Ref.No.: MITK/CV/CW/22-23/NK/03/029

A WIDE
HORIZON OF
Date: 17/03/2023
OPPORTUNITIES


INSPECTION/ WORK COMPLETION REPORT (1st & Final bill)

1	Name of the ULB	(NIRMITHI) UNDER THE SCHEME OF LOCAL AREA DEVELOPMENT GRANT 2021-22
2	Name of the Work/ Scheme	CONSTRUCTION WORK OF HINDU CEMITORIUM AT KOTESHWARA G.P, KUNDAPURA TALUK, UDUPI DISTRICT
3	Administrative Approval No: / Agreement No.	K L L ADS C.R: DC UDP-18011(12)/84/2021-/67404 Dtd:06/11/2021
4	Technical Sanction No/ DER No.	125/2021-22
5	Estimate Cost	Rs.36,00,000.00/-
6	Bill Amount	Rs 36,00,000.00/-
7	Name of the ULB Engineer present at site	Mr. MAHESH KUMAR
8	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. AJIT ANANT NAIK
10	Date of commencement of the work	18/01/2022
11	Date of Completion	15/06/2022
12	Date of the Inspection	17/03/2023, 30/06/2022
13	Status of the Work	COMPLETED
14	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
15	Photographs of the works along with date of inspection on the photo	Attached
16	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
17	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
18	Measurement Book No. in which the measurement recorded	MB No- 1844 Pg No - 01-03
19	Opinion of the Third Party agency regarding measurement	Measurement checked as per the estimation copy and found to be correct.

HOD, Civil Department
Moodlakatte Institute of Technology
Moodlakatte, Kundapura -576 217
Udupi Dist., Karnataka

Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Inspection Engineer



UDUPI NIRMITHI KENDRA .(R)
D.C.Office,Manipal
RUNNING ACCOUNT BILL

Date: 16-06-22

FIRST & FINAL BILL

Name of Project : ಶಾಸಕರ ಸ್ಥಳೀಯ ಪ್ರದೇಶಾಭಿವೃದ್ಧಿ ಯೋಜನೆ

Bill No. : 138/2022-23

Amount : 3,600,000.00

Name Of Work (As per Sactioned Estimate) : ಉಡುಪಿ ಜಿಲ್ಲೆ ಕುಂದಾಪುರ ತಾಲೂಕು ಕೋಟೇಶ್ವರ ಗ್ರಾಮ ಪಂಚಾಯತ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ಹಿಂದೂ ರುದ್ರ ಭೂಮಿಯಲ್ಲಿ ವಿದ್ಯುತ್ ಚಿತಾಗಾರ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.

Estimate Amount : 3,600,000.00

Date of Commencement : 18-01-22

Date of Completion : 15-06-22

Administrative Approval No. : ಕೆ.ಎಲ್.ಎಲ್.ಎಡಿಸಿಟರ್ DC UDP -
18011(12)/84/2021/67404

Date: 06-11-21

Amount Rs. : 3,600,000.00

Technical Sanction No. : 125/2021-22

Date: 07-03-22

Amount Released for the work up to date from the entrusting agency `.

Certified the works referred to above have been checked and the measurements taken by me on 15-06-2022 and recorded on Pages 01- 03 Of Measurement Book no 1844 Has been correctly complied and work has been satisfactorily executed.

Project Engineer
Udupi Nirmithi Kendra.(R)

Certified that the Running Account Bill no. 138 Has been Checked by me are found correct. The work has been satisfactorily executed.

Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Project Director
Udupi Nirmithi Kendra.(R)



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

Ref.No.: MITK/CV/CW/23-24/NK/04/016

A WIDE
Date: 12/04/2023
OF
OPPORTUNITIES

INSPECTION/ WORK COMPLETION REPORT (1st & Final Bill)

1	Name of the ULB	(NIRMITHI) SOCIAL WELFARE DEPARTMENT GRANT
2	Name of the Work/ Scheme	DEVELOPMENT WORK OF ROAD FROM SHASHWATH HARD WARE TO MILGUDDE SC COLONY CONNECTING ROAD AT BASRURU-HUNSEMAKKI, HOMBADI MANDADI G.P, KUNDAPURA CONSTITUENCY, UDUPI DISTRICT
3	Administrative Approval No: / Agreement No.	S.5:CR-03/2022-23 Dtd:08/02/202
4	Technical Sanction No/ DER No.	648/2022-23
5	Estimate Cost	Rs. 20,00,000.00/-
6	Bill Amount	Rs.20,00, 000.00/-
7	Name of the ULB Engineer present at site	Mr. MAHESH KUMAR
8	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. AJIT ANANT NAIK
10	Date of commencement of the work	14/02/2023
11	Date of Completion	28/03/2023
12	Date of the Inspection	06/03/2023, 08/04/2023
13	Status of the Work	COMPLETED
14	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
15	Photographs of the works along with date of inspection on the photo	Attached
16	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
17	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
18	Measurement Book No. in which the measurement recorded	MB No- 2268 Pg No -01-04
19	Opinion of the Third Party agency regarding measurement	Measurement checked as per the estimation copy and found to be correct.

HOD, Civil Department
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka

Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Inspection Engineer



UDUPI NIRMITHI KENDRA .(R)
D.C.Office,Manipal
RUNNING ACCOUNT BILL

Date: 30-03-23

FIRST & FINAL BILL

Name of Project : ಸಮಾಜ ಕಲ್ಯಾಣ ಇಲಾಖೆ ಉಡುಪಿ

Bill No. : 560/2022-23

Amount : 2,000,000.00

Name Of Work (As per Sactioned Estimate) : ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಕುಂದಾಪುರ ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರ ವ್ಯಾಪ್ತಿಯ ಹೊಂಬಾಡಿ ಮಂಡಾಡಿ ಗ್ರಾಮ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ ಬಸ್ಸುರು - ಹುಣ್ಣಿಮಕ್ಕಿ ರಸ್ತೆಯ ಶಾಶ್ವತ್ ಹಾರ್ಡ್ ವೇರ್ ಪಕ್ಕದಿಂದ ಮಿಲ್ ಗುಡ್ಡ ಪ. ಜಾತಿ ಕಾಲೋನಿಗೆ ಸಂಪರ್ಕ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ

Estimate Amount : 2,000,000.00

Date of Commencement : 14-02-23

Date of Completion : 28-03-23

Administrative Approval No. : ಉನಿಸಕಉ:ಎಸ್-5:ಸಿಆರ್-03:/2022-23

Date: 08-02-23

Amount Rs. : 2,000,000.00

Technical Sanction No. : 648/2022-23

Date: 31-01-23

Amount Released for the work up to date from the entrusting agency .

Certified the works referred to above have been checked and the measurements taken by me on 28-03-2023 and recorded on Pages 01- 04 Of Measurement Book no 2268 Has been correctly complied and work has been satisfactorily executed.

Project Engineer
Udupi Nirmithi Kendra.(R)

Certified that the Running Account Bill no. 560 Has been Checked by me are found correct. The work has been satisfactorily executed.

Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Project Director
Udupi Nirmithi Kendra.(R)



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)


Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka


Ref.No.: MITK/CV/CW/22-23/NK/03/011


A WIDE
HORIZON OF
OPPORTUNITIES
Date: 09/03/2023


INSPECTION/ WORK COMPLETION REPORT (1st & Final Bill)

1	Name of the ULB	(NIRMITHI) SOCIAL WELFARE DEPARTMENT GRANT
2	Name of the Work/ Scheme	DEVELOPMENT WORK OF OLAMADU SC ROAD AT KOTATHATTU G.P, BRAHMAVAR TALUK, UDUPI DISTRICT
3	Administrative Approval No: / Agreement No.	S.5:CR-14/2021-22 Dtd:18/07/2022
4	Technical Sanction No/ DER No.	16/2022-23
5	Estimate Cost	Rs. 25,00,000.00/-
6	Bill Amount	Rs.25,00, 000.00/-
7	Name of the ULB Engineer present at site	Mr. MAHESH KUMAR
8	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. SUBRAMANYA P
10	Date of commencement of the work	09/09/2022
11	Date of Completion	20/02/2023
12	Date of the Inspection	18/01/2023, 28/02/2023
13	Status of the Work	COMPLETED
14	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
15	Photographs of the works along with date of inspection on the photo	Attached
16	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
17	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
18	Measurement Book No. in which the measurement recorded	MB No- 2178 Pg No -01-06
19	Opinion of the Third Party agency regarding measurement	Measurement checked as per the estimation copy and found to be correct.


Principal & Head, Civil Department
HOD, Civil Department
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka


Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka


Inspection Engineer



UDUPI NIRMITHI KENDRA .(R)
D.C.Office,Manipal
RUNNING ACCOUNT BILL

Date: 28-02-23

FIRST & FINAL BILL

Name of Project : ಸಮಾಜ ಕಲ್ಯಾಣ ಇಲಾಖೆ ಉಡುಪಿ

Bill No. : 470/2022-23

Amount : 2,500,000.00

Name Of Work (As per Sactioned Estimate) : ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಬೃಹ್ಮಾವರ ತಾಲೂಕು ಕೋಟತಟ್ಟು ಗ್ರಾಮ ಪಂಚಾಯತ್ ಒಳಮಾಡು ಪ.ಜಾತಿ ಕಾಲೋನಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ.

Estimate Amount : 2,500,000.00

Date of Commencement : 09-09-22

Date of Completion : 20-02-23

Administrative Approval No. : ಉನಿಸಕಲು:ಎಸ್-5:ಸಿಆರ್-14:/2021-22 Date: 18-07-22

Amount Rs. : 2,500,000.00

Technical Sanction No. : 16/2022-23 Date: 27-05-22

Amount Released for the work up to date from the entrusting agency `.

Certified the works referred to above have been checked and the measurements taken by me on 20-02-2023 and recorded on Pages 01- 06 Of Measurement Book no 2178 Has been correctly complied and work has been satisfactorily executed.

Project Engineer
Udupi Nirmithi Kendra.(R)

Certified that the Running Account Bill no. 470 Has been Checked by me are found correct. The work has been satisfactorily executed.

Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Project Director
Udupi Nirmithi Kendra.(R)



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)


Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka


A WIDE
HORIZON OF
Date: 09/03/2023
COMMUNITIES


Ref.No.: MITK/CV/CW/22-23/NK/03/012

INSPECTION/ WORK COMPLETION REPORT (1st & Final Bill)


1	Name of the ULB	(NIRMITHI) SOCIAL WELFARE DEPARTMENT GRANT
2	Name of the Work/ Scheme	DEVELOPMENT WORK OF PADUKERE SC GULABI HOUSE CONNECTING ROAD AT MANURU, KOTA GP, BRAHMAVAR TALUK, UDUPI DISTRICT
3	Administrative Approval No: / Agreement No.	S.5:CR-14/2021-22 Dtd:18/07/2022
4	Technical Sanction No/ DER No.	29/2022-23
5	Estimate Cost	Rs. 25,00,000.00/-
6	Bill Amount	Rs.25,00, 000.00/-
7	Name of the ULB Engineer present at site	Mr. MAHESH KUMAR
8	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. SUBRAMANYA P
10	Date of commencement of the work	09/09/2022
11	Date of Completion	10/02/2023
12	Date of the Inspection	08/01/2023, 28/02/2023
13	Status of the Work	COMPLETED
14	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
15	Photographs of the works along with date of inspection on the photo	Attached
16	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
17	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
18	Measurement Book No. in which the measurement recorded	MB No- 2179 Pg No -01-06
19	Opinion of the Third Party agency regarding measurement	Measurement checked as per the estimation copy and found to be correct.


Principal & Head, Civil Department
MOODLAKATTE INSTITUTE OF TECHNOLOGY
HOD, Civil Department - 576 217
Kundapura Taluk, Udupi Dist., Karnataka


Principal


Inspection Engineer

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka



UDUPI NIRMITHI KENDRA .(R)
D.C.Office,Manipal
RUNNING ACCOUNT BILL

Date: 28-02-23

FIRST & FINAL BILL

Name of Project : ಸಮಾಜ ಕಲ್ಯಾಣ ಇಲಾಖೆ ಉಡುಪಿ
Bill No. : 471/2022-23
Amount : 2,500,000.00
Name Of Work (As per Sactioned Estimate) : ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಬ್ರಹ್ಮಾವರ ತಾಲೂಕು ಕೋಟ ಗ್ರಾಮ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ ಮಣೂರು ಪಡುಕೆರೆ ಪ.ಜಾತಿ ಗುಲಾಬಿ ಮನೆ ಸಂಪರ್ಕ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ.
Estimate Amount : 2,500,000.00
Date of Commencement : 09-09-22
Date of Completion : 10-02-23

Administrative Approval No.: ಉನಿಸಕಲು:ಎಸ್-5:ಸಿಆರ್-14:/2021-22

Date: 18-07-22

Amount Rs. : 2,500,000.00

Technical Sanction No. : 29/2022-23


Date: 24-04-22

Amount Released for the work up to date from the entrusting agency `.

Certified the works referred to above have been checked and the measurements taken by me on 10-02-2023 and recorded on Pages 01- 06 Of Measurement Book no 2179 Has been correctly complied and work has been satisfactorily executed.

Project Engineer
Udupi Nirmithi Kendra.(R)

Certified that the Running Account Bill no. 471 Has been Checked by me are found correct. The work has been satisfactorily executed.


Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Project Director
Udupi Nirmithi Kendra.(R)

Ref.No.: MITK/CV/CW/23-24/NK/04/029

A WIDE
Date: 20/04/2023
HORIZON OF
OPPORTUNITIES

INSPECTION/ WORK PROGRESS REPORT (1st & Part Valuation)

1	Name of the ULB	(NIRMITHI) SOCIAL WELFARE DEPARTMENT, UDUPI.
2	Name of the Work/ Scheme	CONSTRUCTION WORK OF ROAD FROM GUDDEANGADI TO NEKKARKA NAGARTHANA COM CHANDRA HOUSE ROAD AT MANDARTHI, BRAHMAVARA TALUK, UDUPI DISTRICT.
3	Administrative Approval No: / Agreement No.	S.5::CR-20: 2022-23 Dtd: 04/03/2023
4	Technical Sanction No/ DER No.	-
	Estimate Cost	Rs. 50,00,000.00/-
5	Bill Amount	Rs. 12,50,000.00/-
7	Name of the ULB Engineer present at site	Mr. GANESH PRASAD SHETTY
3	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. PRASHANTH HEGDE
0	Date of commencement of the work	10/03/2023
1	Date of Completion	UNDER PROGRESS
2	Date of the Inspection	05/04/2023, 11/04/2023
3	Status of the Work	UNDER PROGRESS
4	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
	Photographs of the works along with date of inspection on the photo	Attached
5	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
7	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
3	Measurement Book No. in which the measurement recorded	MB No- Pg No -
9	Opinion of the Third Party agency regarding measurement	Measurement checked as per the estimation copy and found to be correct.

for
Prof. Prashanth Hegde
(HOD, Civil Department)


Professor & Head, Civil Department
MOODLAKATTE INSTITUTE OF TECHNOLOGY
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka

Principal
Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

for
Mr. Prashanth Hegde
(Inspection Engineer)





UDUPI NIRMITHI KENDRA .(R)
D.C.Office,Manipal

Date: 19/04/2023

VALUATION
First Part Valuation

Name Of Work : ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಬೃಹ್ಮಾವರ ತಾಲೂಕಿನ ಮಂದಾರ್ತಿ ಗುಡ್ಡೆಯಂಗಡಿ ರಸ್ತೆಯಿಂದ ನಕ್ಕರ್ಕ ಪ್ರದೇಶದ ನಾಗರತ್ನ ಕೋಟೆ ಚಂದ್ರ ಇವರ ಮನೆಗೆ ಹೋಗುವ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ.

Head of account : ಸಮಾಜ ಕಲ್ಯಾಣ ಇಲಾಖೆ, ಉಡುಪಿ

Estimate Amount : ` 50.00 Lakhs

Released Amount by department : ` 12.50 Lakhs

Present Valuation Amount(First & Part Valuation) : ` 12,50,000.00

Date of Commencement : 10/03/2023

Administrative Approval No. : ಉನಿಸತಇಉ:ಎನ್-5:ಸಿಆರ್-20:2022-23 04/03/2023

Third party consultant : MIT MUDLAKATTE

Project Engineer
Udupi Nirmithi Kendra.(R)

Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Ref.No.: MITK/CV/CW/23-24/NK/04/031

INSPECTION/ WORK PROGRESS REPORT (1st & Part Valuation)

1	Name of the ULB	(NIRMITHI) SOCIAL WELFARE DEPARTMENT, UDUPI.
2	Name of the Work/ Scheme	DEVELOPMENT WORK OF NEERJEDDU SC COLONY ROAD AT KODLADI VILLAGE, AJRI G.P, KUNDAPURA TALUK, UDUPI DISTRICT.
3	Administrative Approval No: / Agreement No.	S.5::CR-20: 2022-23 Dtd: 02/03/2023
4	Technical Sanction No/ DER No.	-
5	Estimate Cost	Rs. 1,00,00,000.00/-
6	Bill Amount	Rs. 25,00,000.00/-
7	Name of the ULB Engineer present at site	Mr. GANESH PRASAD SHETTY
8	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. PRASHANTH HEGDE
10	Date of commencement of the work	10/03/2023
11	Date of Completion	UNDER PROGRESS
12	Date of the Inspection	05/04/2023, 09/04/2023
13	Status of the Work	UNDER PROGRESS
14	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
15	Photographs of the works along with date of inspection on the photo	Attached
16	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
17	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
18	Measurement Book No. in which the measurement recorded	MB No- Pg No -
19	Opinion of the Third Party agency regarding measurement	Measurement checked as per the estimation copy and found to be correct.

Prof. Prashanth Hegde
(HOD, Civil Department)

Professor & Head, Civil Department
MOODLAKATTE INSTITUTE OF TECHNOLOGY
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka

Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Mr. Prashanth Hegde
(Inspection Engineer)





UDUPI NIRMITHI KENDRA .(R)
D.C.Office,Manipal

Date: 19/04/2023

VALUATION
First Part Valuvation

Name Of Work : ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಕುಂದಾಪುರ ತಾಲೂಕಿನ ಆಪ್ತಿ ಗ್ರಾಮ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ ಕೊಡ್ಗಾಡಿ ಗ್ರಾಮದ ನೀರ್ ಜಡ್ಡು ಪ ಜಾತಿ ಕಾಲೋನಿಯಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ.

Head of account : ಸಮಾಜ ಕಲ್ಯಾಣ ಇಲಾಖೆ, ಉಡುಪಿ

Estimate Amount : ` 100.00 Lakhs

Released Amount by department : ` 25.00 Lakhs

Present Valuation Amount(First & Part Valution) : ` 25,00,000.00

Date of Commencement : 10/03/2023

Administrative Approval No. : ಉನಿಸಕಇಉ:ಎಸ್-5:ಸಿಆರ್-20:2022-23
02/03/2023

Third party consultant : MIT MUDLAKATTE

Project Engineer
Udupi Nirmithi Kendra.(R)

Project Director
Udupi Nirmithi Kendra.(R)

Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

A WIDE
HORIZON OF
OPPORTUNITIES
Date: 28/04/2023

Ref.No.: MITK/CV/CW/23-24/NK/04/040

INSPECTION/ WORK COMPLETION REPORT (1st & Final Bill)

1	Name of the ULB	(NIRMITHI) SOCIAL WELFARE DEPARTMENT UDUPI
2	Name of the Work/ Scheme	DEVELOPMENT WORK OF BYARIKERI SC COLONY ROAD AT KOTATHATTU G.P, BRAHMAVARA TALUK, UDUPI DISTRICT.
3	Administrative Approval No: / Agreement No.	S-5 CR:14:/2021-22 Dtd:18/07/2022
4	Technical Sanction No/ DER No.	17/2022-23
5	Estimate Cost	Rs. 25,00,000.00/-
6	Bill Amount	Rs. 25,00,000.00/-
7	Name of the ULB Engineer present at site	Mr. MAHESH KUMAR
8	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. PRASAD GAONKAR
10	Date of commencement of the work	09/09/2022
11	Date of Completion	15/02/2023
12	Date of the Inspection	16/01/2023, 06/03/2023
13	Status of the Work	COMPLETED
14	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
15	Photographs of the works along with date of inspection on the photo	Attached
16	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
17	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
18	Measurement Book No. in which the measurement recorded	MB No- 2192 Pg No -01-06
19	Opinion of the Third Party agency regarding measurement	Measurement checked as per the estimation copy and found to be correct.

HOD, Civil Department
MOODLAKATTE INSTITUTE OF TECHNOLOGY
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka
HOD, Civil Department

Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Inspection Engineer
KUNDAPURA



UDUPI NIRMITHI KENDRA .(R)

D.C.Office,Manipal RUNNING ACCOUNT BILL

Date: 28-02-23

FIRST & FINAL BILL

Name of Project : ಸಮಾಜ ಕಲ್ಯಾಣ ಇಲಾಖೆ ಉಡುಪಿ
Bill No. : 484/2022-23
Amount : 2,500,000.00
Name Of Work (As per Sactioned Estimate) : ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಬ್ರಹ್ಮಾವರ ತಾಲೂಕು ಕೋಟತಟ್ಟು ಗ್ರಾಮ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ ಬ್ಯಾರಿಕರೆ ಪ.ಜಾತಿ ಕಾಲೋನಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ
Estimate Amount : 2,500,000.00
Date of Commencement : 09-09-22
Date of Completion : 15-02-23

Administrative Approval No. : ಉನಿಸಕಲು:ಎಸ್-5:ಸಿಆರ್-14:/2021-22

Date: 18-07-22

Amount Rs. : 2,500,000.00

Technical Sanction No. : 17/2022-23

Date: 27-04-22

Amount Released for the work up to date from the entrusting agency `.

Certified the works referred to above have been checked and the measurements taken by me on 15-02-2023 and recorded on Pages 01- 06 Of Measurement Book no 2192 Has been correctly complied and work has been satisfactorily executed.

Project Engineer
Udupi Nirmithi Kendra.(R)

Certified that the Running Account Bill no. 484 Has been Checked by me are found correct. The work has been satisfactorily executed.

Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Project Director
Udupi Nirmithi Kendra.(R)



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

A WIDE
HORIZON OF
OPPORTUNITIES

Ref.No.: MITK/CV/CW/23-24/NK/05/027

Date: 25/05/2023

INSPECTION/ WORK COMPLETION REPORT (1st & Final Bill)


1	Name of the ULB	(NIRMITHI) SOCIAL WELFARE GRANT
2	Name of the Work/ Scheme	DEVELOPMENT WORK OF KABBINAHITLU ROAD AT NAILADI, BILLADI G.P, BRAHMAVARA TALUK, UDUPI DISTRICT
3	Administrative Approval No: / Agreement No.	CR:46/2019-20 Dtd: 13/05/2020
4	Technical Sanction No/ DER No.	63/2020-21
5	Estimate Cost	Rs.20,00,000.00/-
6	Bill Amount	Rs. 20,00,000.00/-
7	Name of the ULB Engineer present at site	Mr. MAHESH KUMAR
8	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. PRASAD GAONKAR
10	Date of commencement of the work	02/01/2023
11	Date of Completion	15/05/2023
12	Date of the Inspection	18/03//2023, 24/05/2023
13	Status of the Work	COMPLETED
14	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
15	Photographs of the works along with date of inspection on the photo	Attached
16	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
17	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
18	Measurement Book No. in which the measurement recorded	MB No-2338 Pg No -01-06
19	Opinion of the Third Party agency regarding measurement of work	Measurement checked as per the estimation copy and found to be correct.

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka

HOD, Civil Department

Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Inspection Engineer



35-027

UDUPI NIRMITHI KENDRA .(R)
D.C.Office,Manipal
RUNNING ACCOUNT BILL

Date: 18-05-23

FIRST & FINAL BILL

Name of Project : ಸಮಾಜ ಕಲ್ಯಾಣ ಇಲಾಖೆ 2019-20

Bill No. : 27/2023-24

Amount : 2,000,000.00

Name Of Work (As per Sactioned Estimate) : ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಬೃಹದ್ವರ ತಾಲೂಕು ಬಿಲ್ಲಾಡಿ ಗ್ರಾಮ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ ನೈಲಾಡಿ ಕಬ್ಬಿನಹಿತ್ತು ಪ್ರಜಾತಿ ಕಾಲನಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ

Estimate Amount : 2,000,000.00

Date of Commencement : 02-01-23

Date of Completion : 15-05-23

Administrative Approval No. : ಉನಿಸಕಲು:ಎಸ್-5:ಸಿಆರ್-46:/2019-20

Date: 13-05-20

Amount Rs. : 2,000,000.00

Technical Sanction No. : 63/2020-21

Date: 01-10-20

Amount Released for the work up to date from the entrusting agency .

Certified the works referred to above have been checked and the measurements taken by me on 15-05-2023 and recorded on Pages 01- 06 Of Measurement Book no 2338 Has been correctly complied and work has been satisfactorily executed.

Project Engineer
Udupi Nirmithi Kendra.(R)

Certified that the Running Account Bill no. 27 Has been Checked by me are found correct. The work has been satisfactorily executed.

Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Project Director



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

A WIDE
HORIZON OF
OPPORTUNITIES
Date: 22/05/2023

Ref.No.: MITK/CV/CW/23-24/NK/05/024

INSPECTION/ WORK COMPLETION REPORT (1st & Final Bill)


1	Name of the ULB	(NIRMITHI) SOCIAL WELFARE DEPARTMENT GRANT
2	Name of the Work/ Scheme	CONSTRUCTION WORK OF Dr. B R AMBEDKAR BHAVANA AT CHITTHURU G.P, BYNDURU CONSTITUENCY, UDUPI DISTRICT
3	Administrative Approval No: / Agreement No.	UD/Nirmithi/S.K.E.U:S-4: CR-12(AM. Bhavana):2019-20 Dtd: 07/03/2022
4	Technical Sanction No/ DER No.	171
5	Estimate Cost	Rs. 20,00,000.00/-
6	Bill Amount	Rs. 20,00,000.00/-
7	Name of the ULB Engineer present at site	Mr. GURURAJ
8	Name of the contractor	NIRMITHI KENDRA UDUPI
9	Name of the inspecting consultants Engineer	Mr. PRASAD GAONKAR
10	Date of commencement of the work	26/03/2022
11	Date of Completion	18/03/2023
12	Date of the Inspection	30/08/2022, 10/10/2022, 29/04/2023
13	Status of the Work	COMPLETED
14	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
15	Photographs of the works along with date of inspection on the photo	Attached
16	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to the norms and specification mentioned
17	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done satisfactorily
18	Measurement Book No. in which the measurement recorded	MB No-2272 Pg No -01
19	Opinion of the Third Party agency regarding measurement	Measurement checked as per the estimation copy and found to be correct.

HOD, Civil Department
MOODLAKATTE INSTITUTE OF TECHNOLOGY
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka
HOD, Civil Department

Principal

Inspection Engineer

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka



UDUPI NIRMITHI KENDRA .(R)
D.C.Office,Manipal
RUNNING ACCOUNT BILL

Date: 30/03/2023

FIRST & FINAL BILL

Name of Project : ಸಮಾಜ ಕಲ್ಯಾಣ ಇಲಾಖೆ ಉಡುಪಿ.

Bill No. : 564/2022-23

Amount : 2,000,000.00

Name Of Work (As per Sactioned Estimate) : ಉಡುಪಿ ಜಿಲ್ಲೆಯ ಬೈಂದೂರು ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರದ ಚಿತ್ತೂರು ಗ್ರಾಮ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಡಾ.ಬಿ.ಆರ್.ಅಂಬೇಡ್ಕರ್ ಭವನ ರಚನೆಯ ಕಾಮಗಾರಿ.

Estimate Amount : 2,000,000.00

Date of Commencement : 26/03/2022

Date of Completion : 18/03/2023

Administrative Approval No. : ಉನಿಸಕಲು: ಎಸ್-5: ಸಿಆರ್-12(ಅಂ.ಭ): 2019-20

Date: 07/03/2022

Amount Rs. : 2,000,000.00

Technical Sanction No. : 171

Date: 02/01/2022

Amount Released for the work up to date from the entrusting agency `.

Certified the works referred to above have been checked and the measurements taken by me on 24/03/2023 and recorded on Pages 01- Of Measurement Book no 2272 Has been correctly complied and work has been satisfactorily executed.

Project Engineer
Udupi Nirmithi Kendra.(R)

Certified that the Running Account Bill no. 564 Has been Checked by me are found correct. The work has been satisfactorily executed.

Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Project Director
Udupi Nirmithi Kendra.(R)