



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

A WIDE
HORIZON OF
OPPORTUNITIES

Ref.No.:MITK/CV/CW/22-23/BY-TP/01/008

Date: 16/01/2023

INSPECTION/ WORK COMPLETION REPORT (Final Bill)


1	Name of the ULB	TOWN PANCHAYATH BYNDURU
2.	Head of the account	UNDER THE SCHEME OF 15 TH FINANCIAL GRANT-2022-23
3.	Name of the Work/ Scheme	DEVELOPMENT WORK OF MAYYADI BENNEGADDE ROAD, MAYYADI ONIBAGILU ROAD, KALMAKKI JATTIGEHSWARA ROAD, FROM RAILWAY GATE TO BIYAR CONNECTING ROAD AT BYNDURU VILLAGE, FROM N.H TO RAVINDRA SHETTY HOUSE ROAD, KUDRUSALU UDARAMANE ROAD YOJANA HANGARA ROAD AT YADTHARE VILLGE IN THE LIMITS OF PATTANA PANCHAYATH BYNDURU.
	Administrative Approval No. / Agreement No.	TPBYN/JE/15FBG/S/CR/08/2022-23
5.	Technical Sanction No/	12/2022-23 Dtd: 16/08/2022
6.	Estimate Cost	Rs. 25,00,000.00/-
7.	Bill Amount	Rs.21,18,623.96/-
8.	Name of the TP Engineer present at site	Mr. SATHYA
9	Name of the contractor	Mr. RAJESH H.
10.	Name of the inspecting consultants Engineer	Mr. PRASAD GAONKAR
11.	Date of Commencement/	22/12/2022
12.	Date of Completion	03/01/2023
13.	Date of the Inspection	13/01/2023
14.	Status of the Work	COMPLETED
15.	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
	Photographs of the works along with date of inspection on the photo	Attached
17.	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to specification
8.	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done Satisfactorily
9.	Invoice No./MB No:	M.B No - 324 Page No: -15-21
20	Opinion of the Third Party agency regarding measurement	Work is found Satisfactory and as per the Estimation.

MOODLAKATTE INSTITUTE OF TECHNOLOGY
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka

Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Inspection Engineer



ಕೆ.ಎಮ್.ಎಫ್. ನಂ.38 (ನಿಯಮ 76(1)) KMF No. 38 (Rule 76(1))

First and Final Bill

ಗುತ್ತಿಗೆದಾರರ ಬಿಲ್ (ಮುಖ ಪುಟ)

ಶಾಖೆ/ ವಿಭಾಗ:	ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಬೈಂದೂರು
ಕಾಮಗಾರಿ ಹೆಸರು	ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ ಬೈಂದೂರು ಗ್ರಾಮದ ಮಯ್ಯಾಡಿ ಬೆಣ್ಣೆಗದ್ದೆ ರಸ್ತೆ, ಮಯ್ಯಾಡಿ ಓಣಿಬಾಗಿಲು ರಸ್ತೆ, ಕಲ್ಮಕ್ಕಿ ಜಟ್ಟಿಗೇಶ್ವರ ರಸ್ತೆ, ರೈಲ್ವೆಗೇಟ್ ನಿಂದ ಬಿಯಾರ ಕೂಡು ರಸ್ತೆ, ಯಡ್ತರೆ ಗ್ರಾಮದ ಎನ್.ಎಚ್ ನಿಂದ ರವೀಂದ್ರ ಶೆಟ್ಟಿ ಮನೆ ರಸ್ತೆ, ಯಡ್ತರೆ ಕುದ್ರಸಾಲು ಉದಾರಮನೆ ರಸ್ತೆ, ಯೋಜನಾನಗರ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ
ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಶ್ರೀ ರಾಜೇಶ ಎಚ್

ಕಾಮಗಾರಿ ಅಂದಾಜು ಮೊತ್ತ ಮತ್ತು ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ:	25,00,000.00	12/2022-23 Dated 16.08.2022
--	--------------	-----------------------------

ಕೆಲಸದ ಆದೇಶದ ನಂಬರ್ ಮತ್ತು ದಿನಾಂಕ:	TPB yn/ JE/15FBG/CR/08/2022-23
---------------------------------	--------------------------------

ಕಾಮಗಾರಿ ಅಂದಾಜು ಮೊತ್ತ ರೂ:	25,00,000.00
--------------------------	--------------

ಕಾಮಗಾರಿ ಆದೇಶದ ಮೌಲ್ಯ ರೂ:17,95,470.69(GST 18% ಹೊರತುಪಡಿಸಿ)	ಕಾಮಗಾರಿ ಬಿಲ್ಲು ಮೊತ್ತ ರೂ: 17,95,444.03+3,23,179.93GST 18%)= 21,18,623.96
---	---

ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ:	2022-23 ನೇ ಸಾಲಿನ 15ನೇ ಹಣಕಾಸು ಸಾಮಾನ್ಯ ಮೂಲ ಅನುದಾನ
-----------------	---

ಪರಿಷ್ಕೃತ ಅಂದಾಜು ರೂ:	ಲಭ್ಯವಿರುವ ಮೊತ್ತ ರೂ ;
---------------------	----------------------

ಈ ಬಿಲ್ಲಿನ ಕ್ರಮ ಸಂಖ್ಯೆ:	ಕರಾರು ಪತ್ರ ಸಂಖ್ಯೆ:
------------------------	--------------------

ಕಾಮಗಾರಿ ಆರಂಭಗೊಂಡ ದಿನಾಂಕ: 22.12.2022	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ: 03.01.2023
-------------------------------------	--------------------------------------

ವಿವರ

ಕಾಮಗಾರಿ ಒಟ್ಟು ಮೌಲ್ಯ	ರೂ	
ಕಡಿತಗೊಳಿಸಬೇಕಾದವು:		
ಅಕೌಂಟ್ ಕೋಡ್		
85-3711	ಭದ್ರತಾ ಠೇವಣಿ (Security deposit/Retention money)	ರೂ
85-3845	ಆದಾಯ ತೆರಿಗೆ (Income Tax)	ರೂ
85-3845	ಮೌಲ್ಯವರ್ಧಿತ ತೆರಿಗೆ	ರೂ
85-3847	ರಾಜಧನ (Royalty)	ರೂ
85-3848	ಗುತ್ತಿಗೆದಾರರ ಕಲ್ಯಾಣ ನಿಧಿ	ರೂ
85-3851	ಕಾರ್ಮಿಕ ಕಲ್ಯಾಣ ನಿಧಿ	ರೂ
	ಮುಂಗಡವೇನಾದರೂ ಕೊಟ್ಟಿದ್ದರೆ	ರೂ
	ಇತರೆ ವಸೂಲಿಗಳು	ರೂ
	ಒಟ್ಟು ಕಡಿತ:	ರೂ
	ಕೊಡಬೇಕಾದ ಒಟ್ಟು ಮೊತ್ತ:	ರೂ

ಸಹಾಯಕ ಅಭಿಯಂತರರು / ಕೆರಿಯ ಅಭಿಯಂತರರು	ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು/ ಸ.ಕಾ.ಅಭಿಯಂತರರು
-----------------------------------	---

ಗುತ್ತಿಗೆದಾರರ ಸಹಿ:

ಬಿಲ್ ಮೊತ್ತ ಮತ್ತು ಕಡಿತಗಳನ್ನು ಪರಿಶೀಲಿಸಿ ರೂ ಗಳಿಗೆ ಈ ಬಿಲ್ ನ್ನು ಅಂಗೀಕರಿಸಲಾಗಿದೆ/ ನಿರ್ಬಂಧಿಸಲಾಗಿದೆ.

ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಅಕೌಂಟೆಂಟ್ ಪ್ರಾರಾಂಭಕರು/ ಮುಖ್ಯಾಧಿಕಾರಿ

JV ನಂಬರ / ದಿನಾಂಕ :

PV ನಂಬರ / ದಿನಾಂಕ :

ಚೆಕ್ ನಂಬರ / ದಿನಾಂಕ :


Moodlakatte Institute of Technology

Moodlakatte, Kundapura - 576

Udupi Dist, Karnataka

ಗುತ್ತಿಗೆದಾರರ ಬಿಲ್ (ಅಳತೆಗಳ ವಿವರದೊಂದಿಗೆ)		
ಅಳತೆ ಪುಸ್ತಕದಂತೆ ನಿರ್ವಹಿಸಿದ ಕಾರ್ಯದ ವಿವರ		
1	Scarifying Existing Granular Surface to a Depth of 50 mm by Manual Means.PWD SR 2021-22 Vol 3, Chapter 3, I.No 3.3, P.No 15	1
3	Construction of sub-grade and earthen shoulders with approved material obtained from borrow pits with all lifts & leads, transporting to site, spreading, grading to required slope and compacted to meet requirement of table No. 300-2	1
4	Construction of dry lean cement concrete Sub- base over a prepared sub-grade with coarse and fine aggregate conforming to IS: 383, the size of coarse aggregate not exceeding 25 mm, aggregate cement ratio not to exceed 15:1, aggregate gradation after blending to be as per table 600-1, cement content not to be less than 150 kg/ m3 optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver with electronic sensor, compacting with 8-10 t vibratory roller, finishing and curing	1
5	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, , primer, sealant , curing of concrete slabs for 14-days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc., complete. as per the directions of the Engineer-in-charge of the work.	1

ಗುತ್ತಿಗೆದಾರರ ಸಹಿ


 ಇಂಜಿನಿಯರ್ ಅಭಿಯಂತರರು
 ಸಹಾಯಕ/ಪ್ರಿನ್ಸಿಪಲ್ ಅಭಿಯಂತರರು
 ಮುದ್ದುಮೊಂಡು ಬಿಟ್ಟು ಬೆಂಜಾಯ್ಡ್

ಮೇಲ್ಕಂಡ ಅಳತೆಗಳನ್ನು ದಿನಾಂಕ :03.01.2023 ರಂದು ಸ್ವತಃ ಮಾಡಿದ್ದು, ಅಳತೆ ಪುಸ್ತಕ ನಂ 324 ಪುಟಸಂಖ್ಯೆ 15-21 ಲ್ಲಿ ನಮೂದಿಸಲಾಗಿರುತ್ತದೆ .ಹಾಗೂ ಕೆಲಸವು ತೃಪ್ತಿಕರವಾಗಿರುತ್ತದೆ ಎಂದು ನಮೂದಿಸಲಾಗಿರುತ್ತದೆ . ಹಾಗೂ ಕೆಲಸವು ತೃಪ್ತಿಕರವಾಗಿ ನಿರ್ವಹಿಸಲ್ಪಟ್ಟಿದೆ .


 Principal
 Moodlakatte Institute of Technology
 Moodlakatte, Kundapura - 576217
 Udupi Dist, Karnataka

CONTRACTOR'S BILL (Detailed measurement).

ಅಳತೆಯ ಪ್ರಮಾಣ Unit of Measurement	ಮೊದಲಿನ ಅಳತೆ Previous Measurement		ಪ್ರಸ್ತುತ ಅಳತೆ Present Measurement			ಇದುವರೆಗಿನ ಒಟ್ಟು Total Up-to date		ಟಿಪ್ಪಣಿ Remarks
	ಪರಿಮಾಣ Quantity.	ವೆಚ್ಚ Cost Rs.	ಪರಿಮಾಣ Quantity.	ದರ Rate	ವೆಚ್ಚ Cost Rs.	ಪರಿಮಾಣ Quantity.	ವೆಚ್ಚ Cost Rs.	
				Rs. P.				
sqm			1341.570	25.00	33,539.25	1341.57	33,539.25	
Cum			73.260	300.00	21,978.00	73.26	21,978.00	
Cum			100.620	3,500.00	352,170.00	100.62	352,170.00	
Cum			199.505	6,956.00	1,387,756.78	199.51	1,387,756.78	
Total Amount					1,795,444.03		1,795,444.03	
			GST (18%)				323,179.93	
			GRAND TOTAL				2,118,623.96	


ದಿನಾಂಕ :

ರಂದು ಚೆಕ್ ಮೆಜರ್ ಮೆಂಟ್ ಮಾಡಿದ್ದು, ತೃಪ್ತಿದಾಯಕವಾಗಿದೆ.

ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು/ ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಮುದ್ರೆ ಸಂಗ್ರಹಿಸಿದ್ದು ಕೋರಿ, ಉದ್ಘಾಟನೆ
ಮಾಡುವೆ


Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 57621
Udupi Dist, Karnataka



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

Ref.No.: MITK/CV/CW/23-24/BY-TP/04/018

Date: 21/04/2023

INSPECTION/ WORK COMPLETION REPORT (FINAL BILL)

A WIDE
HORIZON OF
OPPORTUNITIES

1	Name of the ULB	TOWN PANCHAYATH BYNDURU
	Head of the account	UNDER THE SCHEME OF AMRURTH NIRMAL NAGAR GRANT
2.	Name of the Work/ Scheme	PURCHASING OF TWO TIPPER VEHICLES (Diesel BS-VI Hopper Tipper Dumper with Capacity 3.3 cubic meters) IN PATTANA PANCHAYATH BYNDURU
3.	Administrative Approval No: / Agreement No.	GEM 00095130 Date: 13/01/2023
4.	Technical Sanction No/Invoice No:	No: GEM-30096768 Dtd:13/04/2023
5.	Estimate Cost	Rs. 19,00,000.00/-
6.	Bill Amount	Rs. 18,90,000.00/-
7.	Name of the ULB Engineer present at site	Mr. SATHYA
8.	Name of the contractor	IENVIROTECH SOLUTIONS
9.	Name of the inspecting consultants Engineer	Dr. BASAVARAJ KAMBALE
10.	Date of Commencement/	13/01/2023
11.	Date of Completion/	17/03/2023
12.	Date of the Inspection	19/04/2023
13.	Status of the Work	COMPLETED
14.	Details of Quality tests carried out by consultants	Inspected the work and quality of the work is satisfactory.
15.	Photographs of the works along with date of inspection on the photo	Attached
16.	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the vehicle provided and found the vehicles are as per the norms and specifications.
17.	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done Satisfactorily
18.	Measurement Book No. in which the measurement recorded/ Invoice No.	MB NO: Page No
19.	Opinion of the Third Party agency regarding measurement	Work has been carried out satisfactorily

Professor & Head, Civil Department
MOODLAKATTE INSTITUTE OF TECHNOLOGY
Moodlakatte, Kundapura-576 217
Udupi Dist., Karnataka

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka





ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಕಾರ್ಯಾಲಯ ಬೈಂದೂರು

ಬೈಂದೂರು ತಾಲೂಕು -576214, ಉಡುಪಿ ಜಿಲ್ಲೆ

ದೂರವಾಣಿ ಸಂಖ್ಯೆ:08254-251058

ಇಮೇಲ್:itstaff_ulb_byndoor@yahoo.com

ಸಂಖ್ಯೆ:ಪ.ಪಂ.ಬೈ/ಆಶಾ/02/2023-24

ದಿನಾಂಕ:18/04/2023

ರಿಗೆ,

ಪ್ರಾಂಶುಪಾಲರು

ಮೂಡ್ಲಕಟ್ಟೆ ಇನ್ಸ್ಟಿಟ್ಯೂಟ್ ಆಫ್ ಟೆಕ್ನಾಲಜಿ

ಮೂಡ್ಲಕಟ್ಟೆ ಕುಂದಾಪುರ

ವಿಷಯ: ಮೂರನೇ ವ್ಯಕ್ತಿ ತಪಾಸಣೆ ನಡೆಸಿ ವರದಿ ನೀಡುವ ಕುರಿತು


ಉಲ್ಲೇಖ:ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಸರಬರಾಜು ಆದೇಶ ಸಂ:GEMC-511687790447061

ದಿನಾಂಕ:13/01/2023

ಮೇಲಿನ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಅಮೃತ್ ನಿರ್ಮಲ ನಗರ ಕ್ರಿಯಾ ಯೋಜನೆಯ ಅನುದಾದಡಿಯಲ್ಲಿ ಒಂದು ಸಂಖ್ಯೆಯ ಸೆಸ್ ಪೋಲ್ ವಾಹನವನ್ನು ಒದಗಿಸುವ ಬಗ್ಗೆ ಉಲ್ಲೇಖದಂತೆ I ENVIROTECH SOLUTION ಇವರಿಗೆ ಸರಬರಾಜು ಆದೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಅದರಂತೆ ಸದರಿಯವರು 1 ಸಂಖ್ಯೆಯ ಸೆಸ್ ಪೋಲ್ ವಾಹನವನ್ನು ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಗೆ ಸರಬರಾಜು ಮಾಡಿದ್ದು ಈ ಬಗ್ಗೆ ಉಲ್ಲೇಖಿತ ಸರಬರಾಜು ಆದೇಶದಲ್ಲಿ ಸೂಚಿಸಿರುವ SPECIFICATIONS ಪ್ರಕಾರ ಮೂರನೇ ವ್ಯಕ್ತಿ ತಪಾಸಣೆ ನಡೆಸಿ ವರದಿ ನೀಡುವರೇ ತಮ್ಮಲ್ಲಿ ಈ ಮೂಲಕ ಕೋರಲಾಗಿದೆ.


ವಂದನೆಗಳೊಂದಿಗೆ,

ತಮ್ಮ ವಿಶ್ವಾಸಿ


(ನವೀನ್ ಕುಮಾರ್ ಸಿ ಎಸ್)

ಮುಖ್ಯಾಧಿಕಾರಿ

ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಬೈಂದೂರು


Principal

Moodlakkatte Institute of Technology
Moodlakkatte, Kundapura - 576217
Udupi Dist, Karnataka



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

Ref.No.: MITK/CV/CW/23-24/BY-TP/04/019

Date: 21/04/2023

INSPECTION/ WORK COMPLETION REPORT (FINAL BILL)

HORIZON OF OPPORTUNITIES

1	Name of the ULB	TOWN PANCHAYATH BYNDURU
	Head of the account	UNDER THE SCHEME OF AMRURTH NIRMAL NAGAR GRANT
2.	Name of the Work/ Scheme	PURCHASING OF ONE DIESEL MEDIUM MOTOR VEHICLE-TRUCK MOUNTED SUCTION MACHINE IN PATTANA PANCHAYATH BYNDURU
3.	Administrative Approval No: / Agreement No.	GEMC-511687790447061 Date: 13/01/2023
	Technical Sanction No/Invoice No:	GEM-30175810
5.	Estimate Cost	Rs. 28,50,000.00/-
6.	Bill Amount	Rs. 27,90,000.00/-
7.	Name of the ULB Engineer present at site	Mr. SATHYA
8.	Name of the contractor	IENVIROTECH SOLUTIONS
9.	Name of the inspecting consultants Engineer	Dr. BASAVARAJ KAMBALE
10.	Date of Commencement/	13/01/2023
11.	Date of Completion/	18/04/2023
12.	Date of the Inspection	19/04/2023
13.	Status of the Work	COMPLETED
14	Details of Quality tests carried out by consultants	Inspected the work and quality of the work is satisfactory.
15.	Photographs of the works along with date of inspection on the photo	Attached
16.	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the vehicle provided and found the vehicles are as per the norms and specifications.
17.	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done Satisfactorily
18.	Measurement Book No. in which the measurement recorded/ Invoice No.	MB NO: Page No
19.	Opinion of the Third Party agency regarding measurement	Work has been carried out satisfactorily

HOD, Civil Eng. Department

Professor & Head, Civil Department
MOODLAKATTE INSTITUTE OF TECHNOLOGY
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka

Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

Inspection Engineer





ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಕಾರ್ಯಾಲಯ ಬೈಂದೂರು

ಬೈಂದೂರು ತಾಲೂಕು - 576214, ಉಡುಪಿ ಜಿಲ್ಲೆ

ದೂರವಾಣಿ ಸಂಖ್ಯೆ:08254-251058

ಇಮೇಲ್ : itstaff_ulb_byndoor@yahoo.com

ಸಂಖ್ಯೆ:ಪ.ಪಂ.ಬೈ/ಆಶಾ/01/2023-24

ದಿನಾಂಕ:12/04/2023

ರಿಗೆ ,

ಪ್ರಾಂಶುಪಾಲರು

ಮೂಡ್ಲಕಟ್ಟೆ ಇನ್ಸ್ಟಿಟ್ಯೂಟ್ ಆಫ್ ಟೆಕ್ನಾಲಜಿ

ಮೂಡ್ಲಕಟ್ಟೆ, ಕುಂದಾಪುರ.

ಮಾನ್ಯರೇ,

ವಿಷಯ: ಮೂರನೇ ವ್ಯಕ್ತಿ ತಪಾಸಣೆ ನಡೆಸಿ ವರದಿ ನೀಡುವ ಕುರಿತು.

ಉಲ್ಲೇಖ: ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಸರಬರಾಜು ಆದೇಶ ಸಂ:GEM00095130

ದಿನಾಂಕ:13/01/2023.

ಮೇಲಿನ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಅಮೃತ್ ನಿರ್ಮಲ್ ನಗರ ಕ್ರಿಯಾಯೋಜನೆಯ ಅನುದಾದಡಿಯಲ್ಲಿ ಎರಡು ಸಂಖ್ಯೆಯ ಆಟೋ ಟಿಪ್ಪರ್ ವಾಹನವನ್ನು ಒದಗಿಸುವ ಬಗ್ಗೆ ಉಲ್ಲೇಖದಂತೆ I ENVIROTECH SOLUTION ಇವರಿಗೆ ಸರಬರಾಜು ಆದೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಅದರಂತೆ ಸದರಿಯವರು 2 ಸಂಖ್ಯೆಯ ಆಟೋಟಿಪ್ಪರ್ ವಾಹನವನ್ನು ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಗೆ ಸರಬರಾಜು ಮಾಡಿದ್ದು, ಈ ಬಗ್ಗೆ ಉಲ್ಲೇಖಿತ ಸರಬರಾಜು ಆದೇಶದಲ್ಲಿ ಸೂಚಿಸಿರುವ SPECIFICATIONS ಪ್ರಕಾರ ಮೂರನೇ ವ್ಯಕ್ತಿ ತಪಾಸಣೆ ನಡೆಸಿ ವರದಿ ನೀಡುವರೇ ತಮ್ಮಲ್ಲಿ ಈ ಮೂಲಕ ಕೋರಲಾಗಿದೆ.

ವಂದನೆಗಳೊಂದಿಗೆ,

ತಮ್ಮವಿಶ್ವಾಸಿ

(ನವೀನ್ ಕುಮಾರ್ ಸಿ ಎಸ್)

ಮುಖ್ಯಾಧಿಕಾರಿ

ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಬೈಂದೂರು

Principal

Moodlakatte Institute of Technology

Moodlakatte, Kundapura - 576217

Udupi Dist, Karnataka



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

A-WIDE
HORIZON OF
OPPORTUNITIES
Date: 22/05/2023

Ref.No.:MITK/CV/CW/23-24/BY-TP/05/002

INSPECTION/ WORK COMPLETION REPORT (First & Final Bill)

1	Name of the ULB	TOWN PANCHAYATH BYNDURU
2	Head of the account	UNDER THE SCHEME OF PATTAN PANCHAYATH GRANT-2022-23
3	Name of the Work/ Scheme	DEVELOPMENT WORK OF BASIC FACILITIES IN ELECTION BOOTHS IN THE LIMITS OF TP BYNDURU
4	Administrative Approval No: / Agreement No.	TP/BYN/JE/MF/CR/24/2022-23
5	Technical Sanction No/	
6	Estimate Cost	Rs.99,000.00/-
7	Bill Amount	Rs.93,447.43/-
8	Name of the TP Engineer present at site	Mr. SATHYA
9	Name of the contractor	Mr. H VIJAYA
10	Name of the inspecting consultants Engineer	Mr. PRASAD GAONKAR
11	Date of Commencement/	29/03/2023
12	Date of Completion	28/04/2023
13	Date of the Inspection	05/05/2023
14	Status of the Work	COMPLETED
15	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
	Photographs of the works along with date of inspection on the photo	Attached
7	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to specification
8	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done Satisfactorily
9	Invoice No./MB No;	M.B No - 325 Page No: 78-82
10	Opinion of the Third Party agency regarding measurement	Work is found Satisfactory and as per the Estimation.

HOD, Civil Department
MOODLAKATTE INSTITUTE OF TECHNOLOGY
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka

Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka

Inspection Engineer



ಗುತ್ತಿಗೆದಾರರ ಬಿಲ್ (ಮುಖ ಪುಟ)

ಶಾಖೆ/ ವಿಭಾಗ:	ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಬೈಂದೂರು
ಕಾಮಗಾರಿ ಹೆಸರು	ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ ಚುನಾವಣಾ ಬೂತ್ ಗಳಲ್ಲಿ ಮೂಲಭೂತ ಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ.
ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	Mr. H Vijaya
ಕಾಮಗಾರಿ ಅಂದಾಜು ಮೊತ್ತ ಮತ್ತು ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ:	99,000.00
ಕೆಲಸದ ಆದೇಶದ ನಂಬರ್ ಮತ್ತು ದಿನಾಂಕ:	TPByn/JE/MF/CR/24/2022-23
ಕಾಮಗಾರಿ ಅಂದಾಜು ಮೊತ್ತ ರೂ:	99,000.00
ಕಾಮಗಾರಿ ಆದೇಶದ ಮೌಲ್ಯ ರೂ:83,563.03(GST 18% ಹೊರತುಪಡಿಸಿ)	ಕಾಮಗಾರಿ ಬಿಲ್ಲು ಮೊತ್ತ ರೂ: 79,192.74+14,254.69(GST 18%)=93,447.43
ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ:	2022-23ನೇ ಸಾಲಿನ ಪಟ್ಟಣ ಪಂಚಾಯತ್ ನಿಧಿ
ಪರಿಷ್ಕೃತ ಅಂದಾಜು ರೂ:	ಲಭ್ಯವಿರುವ ಮೊತ್ತ ರೂ ;
ಈ ಬಿಲ್ಲಿನ ಕ್ರಮ ಸಂಖ್ಯೆ:	ಕರಾರು ಪತ್ರ ಸಂಖ್ಯೆ: 8
ಕಾಮಗಾರಿ ಆರಂಭಗೊಂಡ ದಿನಾಂಕ: 29.03.2023	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ: 24.04.2023

ವಿವರ

ಕಾಮಗಾರಿ ಒಟ್ಟು ಮೌಲ್ಯ	ರೂ	
ಕಡಿತಗೊಳಿಸಬೇಕಾದವು:		
ಅಕೌಂಟ್ ಕೋಡ್		
85-3711	ಭದ್ರತಾ ಠೇವಣಿ (Security deposit/Retention money)	ರೂ
85-3845	ಆದಾಯ ತೆರಿಗೆ (Income Tax)	ರೂ
85-3845	ಮೌಲ್ಯವರ್ಧಿತ ತೆರಿಗೆ	ರೂ
85-3847	ರಾಜಧನ (Royalty)	ರೂ
85-3848	ಗುತ್ತಿಗೆದಾರರ ಕಲ್ಯಾಣ ನಿಧಿ	ರೂ
85-3851	ಕಾರ್ಮಿಕ ಕಲ್ಯಾಣ ನಿಧಿ	ರೂ
	ಮುಂಗಡವೇನಾದರೂ ಕೊಟ್ಟಿದ್ದರೆ	ರೂ
	ಇತರೆ ವಸೂಲಿಗಳು	ರೂ
	ಒಟ್ಟು ಕಡಿತ:	ರೂ
	ಕೊಡಬೇಕಾದ ಒಟ್ಟು ಮೊತ್ತ:	ರೂ

ಸಹಾಯಕ ಅಭಿಯಂತರರು / ಕಿರಿಯ ಅಭಿಯಂತರರು

ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು/ ಸ.ಕಾ.ಅಭಿಯಂತರರು

ಗುತ್ತಿಗೆದಾರರ ಸಹಿ:

ಬಿಲ್ ಮೊತ್ತ ಮತ್ತು ಕಡಿತಗಳನ್ನು ಪರಿಶೀಲಿಸಿ ರೂ ಗಳಿಗೆ ಈ ಬಿಲ್ ನ್ನು ಅಂಗೀಕರಿಸಲಾಗಿದೆ/ ನಿರ್ಬಂಧಿಸಲಾಗಿದೆ.

ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಅಕೌಂಟೆಂಟ್

ಪೌರಾಯುಕ್ತರು/ ಮುಖ್ಯಾಧಿಕಾರಿ

JV ನಂಬರ್ / ದಿನಾಂಕ :

PV ನಂಬರ್ / ದಿನಾಂಕ :

ಚೆಕ್ ನಂಬರ್ / ದಿನಾಂಕ :

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಅಕೌಂಟೆಂಟ್

ಗುತ್ತಿಗೆದಾರರ ಬಿಲ್ (ಅಳತೆಗಳ ವಿವರದೊಂದಿಗೆ)

ಅಳತೆ ಪುಸ್ತಕದಂತೆ ನಿರ್ವಹಿಸಿದ ಕಾರ್ಯದ ವಿವರ


1	Supplying of Ceiling Fan with Capacitor rating As per guideline of BEE 5 star rating and IS:374/79 and also comply with IS: 1709/1984 with latest amendment, Rated voltage 220 V 50 Hz, Rated power input 48 W +/- 10 %, Rated current As per IS:374/79, Rated power factor 0.9 lagging (min), Rated speed 350 +/- 10% RPM, Rated air delivery 210 +/- 10% Cubic Meter Minimum, Rated service value 4.2 CMM / W, Three Blades of blade leaf 1.05 mm thick Aluminium Alloy sheet, Class B motor insulation, Bearing Two ball bearings, Top 6202, Bottom 6201, as per IS specification, Motor winding. Temp rise Shall not exceed 75 deg C over and ambient of 40 0C by resistance method at 245 V, Insulation resistance Shall not be less than Two Mega Ohms (2M Ohms), Leakage current Should not exceed 210 Micro Amp. Power input, W & current, Air Delivery & Fan Speed as per IS:374/1979 with latest amendment. 2 year manufacturer Warranty. 48" Sweep 5 Star (1200 mm)
2	Fixing a ceiling / Wall mounting fan of all capacities and all types to the existing 'S' hook with fan regulator to the existing board together with supplying and fixing 5 A. ceiling rose, necessary length of 23 / 0.0076 inch PVC insulated twin twisted copper wire and wiring.
3	Supplying & fixing of retrofit type - LED bulb W with OPAL acrylic diffuser comprising of LED source with CCT 6500 degree K, CRI > 70%. efficacy > 80 lumen per W. life > 25000 burning hours and Compliance to IS 10322/IEC 60598, LM 79 & LM 80. The LED are driven by HF electronic driver integrated in the system, with PF > 0.95, power loss should < 5% of lamp wage., short circuit & open circuit protection to be integrated in the circuit. THD less than 20%, Life as per LM 79. The operating input voltage should be between 130 to 275 V. BIS Approved and Tested by NABL/CPRI accredited laboratory with 2 years Warranty against any manufacturing defect working under standard electrical condition. 18 W, 6500K
4	Supplying of feet - PVC Batten with integrated LED tube W with high quality diffuser with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80. Power Input: 220-240V @ 50/60Hz & Power factor > 0.9 along with CE approved. 2 years Warranty against any manufacturing defect working under standard electrical condition. LED light fitting 1 x 4' - 20/22 W
5	Supplying and fixing of slim patty fitting, made out of CRCA sheet metal body with locking type holder completely wired. Excluding Ballast & Fluorescent Tube. 1 x 4' Tube light fitting.
6	Supplying And fixing/replacing of 6/16/32A electrical accessories on existing switch board. 6A Lamp Holder
7	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multi strand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694: confirming to latest amendments.

CONTRACTOR'S BILL (Detailed measurement).

ಅಳತೆಯ ಪ್ರಮಾಣ Unit of Measurement	ಮೊದಲಿನ ಅಳತೆ Previous Measurement		ಪ್ರಸ್ತುತ ಅಳತೆ Present Measurement			ಇದುವರೆಗಿನ ಒಟ್ಟು Total Up-to date		ಟಿಪ್ಪಣಿ Remarks
	ಪರಿಮಾಣ Quantity.	ವೆಚ್ಚ Cost Rs.	ಪರಿಮಾಣ Quantity	ದರ Rate	ವೆಚ್ಚ Cost Rs.	ಪರಿಮಾಣ Quantity.	ವೆಚ್ಚ Cost Rs.	
				Rs. P.				
Nos			5.00	3,302.88	16,514.40	5.000	16,514.40	
Nos			5.00	181.44	907.20	5.000	907.20	
Nos			25.00	488.32	12,208.00	25.000	12,208.00	
Nos			10.00	828.80	8,288.00	10.000	8,288.00	
Nos			10.00	272.16	2,721.60	10.000	2,721.60	
Nos			25.00	70.56	1,764.00	25.000	1,764.00	
Nos			170.00	44.80	7,616.00	170.000	7,616.00	

8	Providing and fixing Teak wood plain jaffri door and window shutters including bright or/and black enamelled M.S. butt hinges with necessary screws 35x10 mm laths placed 35 mm apart (frames to be paid separately), including fixing 50x12 mm beading complete with :	
9	Repairing and fixing shutters (panelled or glazed) to doors, windows, ventilators and cupboards.	
10	Fixing doors, window and ventilators in walls.	

ಗುತ್ತಿಗೆದಾರರ ಸಹಿ



ಸಹಾಯಕ /ಕಿರಿಯ ಅಭಿಯಂತರರು

ಮೇಲ್ಕಂಡ ಅಳತೆಗಳನ್ನು ದಿನಾಂಕ :04.07.2023 ರಂದು ಸ್ವತಃ ಮಾಡಿದ್ದು, ಅಳತೆ ಪುಸ್ತಕ ನಂ 325 ಪುಟಸಂಖ್ಯೆ 78-82 ಲ್ಲಿ ನಮೂದಿಸಲಾಗಿರುತ್ತದೆ .ಹಾಗೂ ಕೆಲಸವು ತೃಪ್ತಿಕರವಾಗಿರುತ್ತದೆ ಎಂದು ನಮೂದಿಸಲಾಗಿರುತ್ತದೆ . ಹಾಗೂ ಕೆಲಸವು ತೃಪ್ತಿಕರವಾಗಿ ನಿರ್ವಹಿಸಲ್ಪಟ್ಟಿದೆ .




Principal
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

sqm			12.96	1,497.44	19,406.82	12.960	19,406.82
sqm			7.38	846.72	6,248.79	7.380	6,248.79
Nos			9.00	390.88	3,517.92	9.000	3,517.92
ಒಟ್ಟು Total Amount					79,192.74		79,192.74
			GST (18%)				14,254.69
			GRAND TOTAL				93,447.43

ದಿನಾಂಕ: 13.03.2023 ರಂದು ಚೆಕ್ ಮೆಜರ್ ಮೆಂಟ್ ಮಾಡಿದ್ದು, ತೃಪ್ತಿದಾಯಕವಾಗಿದೆ.

ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು/ ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೆಂಗಳೂರು ನಗರಾಭಿವೃದ್ಧಿ ಕೋಶ
ಉಡುಪಿ ಜಿಲ್ಲೆ, ಉಡುಪಿ.



Principal
Moodhakatte Institute of Technology
Moodhakatte, Kundapura - 576217
Udupi Dist, Karnataka



Moodlakatte Institute of Technology

(A Unit of Moodlakatte Nagarathna Bhujanga Shetty Trust (R.))

(Approved by AICTE, New Delhi & Affiliated to V.T.U., Belagavi)

Moodlakatte - 576 217, Kundapura Taluk, Udupi District, Karnataka

Ref.No.:MITK/CV/CW/23-24/BY-TP/05/001

A WIDE
HORIZON
OF OPPORTUNITIES
Date: 23/05/2023

INSPECTION/ WORK COMPLETION REPORT (First & Final Bill)

1	Name of the ULB	TOWN PANCHAYATH BYNDURU
2	Head of the account	UNDER THE SCHEME OF PATTANA PANCHAYATH GRANT-2022-23
3	Name of the Work/ Scheme	DEVELOPMENT WORK OF ROAD FROM SOORAYYA BANU HOUSE TO MOODAYYA HITLU LAXMAN HOUSE ROAD OF 14 TH WARD IN THE LIMITS OF TP BYNDURU
4	Administrative Approval No: / Agreement No.	TP/BYN/JE/MF/CR/15/2022-23
5	Technical Sanction No/	
6	Estimate Cost	Rs.50,700.00/-
7	Bill Amount	Rs. 49,705.39/-
8	Name of the TP Engineer present at site	Mr. SATHYA
9	Name of the contractor	Mr. H VIJAY
10	Name of the inspecting consultants Engineer	Mr. AJIT ANANT NAIK
11	Date of Commencement/	02/09/2022
12	Date of Completion	30/11/2022
13	Date of the Inspection	05/05/2023
14	Status of the Work	COMPLETED
5	Details of Quality tests carried out by consultants	Inspected the work no major deficiency were found and quality of the work is satisfactory.
6	Photographs of the works along with date of inspection on the photo	Attached
7	Consultant clear opinion regarding acceptance of the quality of work.	We have inspected the site and observed that work is done according to specification
8	If the quality of work is not up to the satisfactory, the consultants suggestions for rectifications/ redoing	No Suggestions, Work is done Satisfactorily
9	Invoice No./MB No:	M.B No - 325 Page No: 55-56
0	Opinion of the Third Party agency regarding measurement	Work is found Satisfactory and as per the Estimation.

HOD, Civil Eng. Department
Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576 217
Udupi Dist., Karnataka

Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist. Karnataka

Inspection Engineer


ಕೆ.ಎಮ್	ನಂ.38 (ನಿಯಮ 76(1)) KMF No. 38 (Rule 76(1))	First and Final Bill
ಗುತ್ತಿಗೆದಾರರ ಬಿಲ್ (ಮುಖ ಪುಟ)		
ಶಾಖೆ/ ವಿಭಾಗ:	ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಬೈಂದೂರು	
ಕಾಮಗಾರಿ ಹೆಸರು	ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯ 11ನೇ ವಾರ್ಡಿನ ಸುರಯ್ಯಭಾನು ಮನೆಯಿಂದ ಪಶ್ಚಿಮಕ್ಕೆ ಮೂಡಯ್ಯ ಹಿತ್ತು ಲಕ್ಷ್ಮಣನ ಮನೆ ತೋಡಿನವರೆಗೆ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	
ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಶ್ರೀ ಎಚ್ ವಿಜಯ	
ಕಾಮಗಾರಿ ಅಂದಾಜು ಮೊತ್ತ ಮತ್ತು ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ:	50,700.00	
ಕೆಲಸದ ಆದೇಶದ ನಂಬರ್ ಮತ್ತು ದಿನಾಂಕ:	TPByn/JE/MF/7.25%/CR/01/2022-23	
ಕಾಮಗಾರಿ ಅಂದಾಜು ಮೊತ್ತ ರೂ:	50,700.00	
ಕಾಮಗಾರಿ ಆದೇಶದ ಮೌಲ್ಯ ರೂ:(GST 18% ಹೊರತುಪಡಿಸಿ)	ಕಾಮಗಾರಿ ಬಿಲ್ಲು ಮೊತ್ತ ರೂ: 32,657.95+5,878.43(GST 18%)=38,536.38 42,123.32+7582.20	
ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ:	2022-23ನೇ ಸಾಲಿನ ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಸಾಮಾನ್ಯ ನಿಧಿ	249,765.50
ಪರಿಷ್ಕೃತ ಅಂದಾಜು ರೂ:	ಲಭ್ಯವಿರುವ ಮೊತ್ತ ರೂ ;	
ಈ ಬಿಲ್ಲಿನ ಕ್ರಮ ಸಂಖ್ಯೆ:	ಕರಾರು ಪತ್ರ ಸಂಖ್ಯೆ:	
ಕಾಮಗಾರಿ ಆರಂಭಗೊಂಡ ದಿನಾಂಕ: 02-09-2022	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡ ದಿನಾಂಕ: 30-11-2022	
ವಿವರ		
ಕಾಮಗಾರಿ ಒಟ್ಟು ಮೌಲ್ಯ	ರೂ	
ಕಡಿತಗೊಳಿಸಬೇಕಾದವು:		
ಅಕೌಂಟ್ ಕೋಡ್		
85-3711	ಭದ್ರತಾ ಠೇವಣಿ (Security deposit/Retention money)	ರೂ
85-3845	ಆದಾಯ ತೆರಿಗೆ (Income Tax)	ರೂ
85-3845	ಮೌಲ್ಯವರ್ಧಿತ ತೆರಿಗೆ	ರೂ
85-3847	ರಾಜಧನ (Royalty)	ರೂ
85-3848	ಗುತ್ತಿಗೆದಾರರ ಕಲ್ಯಾಣ ನಿಧಿ	ರೂ
85-3851	ಕಾರ್ಮಿಕ ಕಲ್ಯಾಣ ನಿಧಿ	ರೂ
	ಮಂಗಳವೇನಾದರೂ ಕೊಟ್ಟಿದ್ದರೆ	ರೂ
	ಇತರೆ ವಸೂಲಿಗಳು	ರೂ
	ಒಟ್ಟು ಕಡಿತ:	ರೂ
	ಕೊಡಬೇಕಾದ ಒಟ್ಟು ಮೊತ್ತ:	ರೂ
ಸಹಾಯಕ ಅಭಿಯಂತರರು / ಸಿಬ್ಬಂದಿ ಅಭಿಯಂತರರು	ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು / ಸಿ.ಕೆ.ಅಭಿಯಂತರರು	
ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್	ಬಿಲ್ಲು ನಗರಾಭಿವೃದ್ಧಿ ಮಂಡಳಿ	
ಗುತ್ತಿಗೆದಾರರ ಸಹಿ:	ಉಡುಪಿ ಜಿಲ್ಲೆ, ಉಡುಪಿ	
ಬಿಲ್ ಮೊತ್ತ ಮತ್ತು ಕಡಿತಗಳನ್ನು ಪರಿಶೀಲಿಸಿ ರೂ ಗಳಿಗೆ ಈ ಬಿಲ್ ನ್ನು ಅಂಗೀಕರಿಸಲಾಗಿದೆ/ ನಿರ್ಬಂಧಿಸಲಾಗಿದೆ.		
ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಅಕೌಂಟೆಂಟ್	ಪೌರಾಯುಕ್ತರು/ ಮುಖ್ಯಾಧಿಕಾರಿ	
JV ನಂಬರ / ದಿನಾಂಕ :		
PV ನಂಬರ / ದಿನಾಂಕ :		
ಚೆಕ್ ನಂಬರ / ದಿನಾಂಕ :	ಮುಖ್ಯ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಲೆಕ್ಕಾಧಿಕಾರಿ/ ಅಕೌಂಟೆಂಟ್	

ಗುತ್ತಿಗೆದಾರರ ಬಿಲ್ (ಅಳತೆಗಳ ವಿವರದೊಂದಿಗೆ)		
ಅಳತೆ ಪುಸ್ತಕದಂತೆ ನಿರ್ವಹಿಸಿದ ಕಾರ್ಯದ ವಿವರ		
1	Scarifying Existing Granular Surface to a Depth of 50 mm by Manual Means	1
2	Construction of sub-grade and earthen shoulders with approved material obtained from borrow pits with all lifts & leads, transporting to site, spreading, grading to required slope and compacted to meet requirement of table No. 300-2	1

ಗುತ್ತಿಗೆದಾರರ ಸಹಿ

ಕೆ.ಎಸ್.ಎಸ್. ಅಭಿಮಾನಿ
ಸಹಾಯಕ / ಕೆ.ಎಸ್.ಎಸ್. ಅಭಿಮಾನಿ
ಬೈಂದೂರು ಪಟ್ಟಣ ಪಂಚಾಯತ್

ಮೇಲ್ಕಂಡ ಅಳತೆಗಳನ್ನು ದಿನಾಂಕ : 30.11.2022 ರಂದು ಸ್ವತಃ ಮಾಡಿದ್ದು, ಅಳತೆ ಪುಸ್ತಕ ನಂ 325 ಪುಟ ಸಂಖ್ಯೆ 55-56 ್ಲಿ ನಮೂದಿಸಲಾಗಿರುತ್ತದೆ. ಹಾಗೂ ಕೆಲಸವು ತೃಪ್ತಿಕರವಾಗಿರುತ್ತದೆ ಎಂದು ನಮೂದಿಸಲಾಗಿರುತ್ತದೆ. ಹಾಗೂ ಕೆಲಸವು ತೃಪ್ತಿಕರವಾಗಿ ನಿರ್ವಹಿಸಲ್ಪಟ್ಟಿದೆ.


Principal


Moodlakatte Institute of Technology
Moodlakatte, Kundapur - 575 101
Udupi Dist, Karnataka

CONTRACTOR'S BILL (Detailed measurement).

ಅಳತೆಯ ಘಟಕ of Measure	ಅಳತೆ Measurement		ಪ್ರಸ್ತುತ ಅಳತೆ Present Measurement			ಇದುವರೆಗಿನ ಒಟ್ಟು Total Up-to date		ಟಿಪ್ಪಣಿ Remarks
	ಪರಿಮಾಣ Quantity.	ವೆಚ್ಚ Cost Rs.	ಪರಿಮಾಣ Quantity.	ದರ Rate	ವೆಚ್ಚ Cost Rs.	ಪರಿಮಾಣ Quantity.	ವೆಚ್ಚ Cost Rs.	
				Rs. P.				
sqm			359.500	38.08	13,689.76	359.50	13,689.76	
cum			61.470	462.560	28,433.56	61.47	28,433.56	
ಒಟ್ಟು Total Amount					42,123.32		42,123.32	
GST (18%)							7,582.20	
GRAND TOTAL							49,705.52	

ದಿನಾಂಕ : 20.06.2023 ರಂದು ಚೆಕ್ ಮೆಜರ್ ಮಂಚ್ ಮಾಡಿದ್ದು, ತೃಪ್ತಿದಾಯಕವಾಗಿದೆ.

ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಜಿಲ್ಲಾ ನಗರಾಧಿವೃದ್ಧಿ ಕೋಶ
ಉಡುಪಿ ಜಿಲ್ಲೆ, ಉಡುಪಿ


Principal

Moodlakatte Institute of Technology
Moodlakatte, Kundapura - 576217
Udupi Dist, Karnataka

